

SEQUENCE: PROPERTY, RESOLUTION DATE, GROUP

SUMMARY

INC CODE: * - All
 TASK CODE: * - ALL
 STATUS: Closed

USER: * - All
 GROUP: INS
 PRIORITY: * - All
 TYPE:

ORIGINATION: 0/00/0000 THRU 99/99/9999
 DUE: 12/03/2015 THRU 12/03/2015
 RESOLUTION: 0/00/0000 THRU 99/99/9999

TASK	PROJECT	PROPERTY	S P GROUP	USER	ORIG DT	DUE DATE	RESOLUTION
60379-PARTIAL INSPE	1502021	114 BELLAIRE CT	C 1 INS	wdavidson	9/21/15	12/03/15	12/01/15 PARTIAL F
61514-REINSPECT	1501979	4416 CYNTHIA ST	C 1 INS	wdavidson	11/24/15	12/03/15	12/02/15 REINS FAI
60970-PARTIAL INSPE	1503177	4620 BRAEBURN DR	C 1 INS	UNASSIGNED	10/22/15	12/03/15	12/03/15 PARTIAL C
61126-PARTIAL INSPE	1501661	5000 IMPERIAL ST	C 1 INS	wdavidson	11/02/15	12/03/15	12/03/15 PARTIAL F
61541-INSPECT	1503533	4925 MIMOSA DR	C 1 INS	No Inspect	11/30/15	12/03/15	12/03/15 APPROVED
61551-REINSPECT	1503502	4302 MILDRED ST	C 1 INS	wdavidson	11/30/15	12/03/15	12/03/15 REINSP PA
61554-REINSPECT	1404210	5325 VALERIE ST	C 1 INS	UNASSIGNED	11/30/15	12/03/15	12/03/15 Approved
61572-REINSPECT	1501171	5204 CHESTNUT ST	C 1 INS	wdavidson	12/01/15	12/03/15	12/03/15 REINSP PA
61588-INSPECT	1503194	8307 MAPLE CT	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61593-INSPECT	1503445	5539 HUISACHE ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61594-INSPECT	1503397	103 DATONIA ST	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61595-INSPECT	1403922	517 WINSLOW ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61596-INSPECT	1503175	4827 FLORENCE ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61597-INSPECT	1503553	4300 LA MONT CIR	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61598-INSPECT	1500652	5005 TAMARISK ST	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 FAILED
61599-INSPECT	1501336	5222 MAPLE ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61600-INSPECT	1503549	8304 MAPLE CT	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61601-INSPECT	1502679	4521 VERONE ST	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61602-INSPECT	1501664	4616 OLEANDER ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED
61603-INSPECT	1503558	5708 INNSBRUCK ST	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61604-INSPECT	1503559	5700 INNSBRUCK ST	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 APPROVED
61618-INSPECT	1502307	4525 MERRIE LN	C 1 INS	wdavidson	12/02/15	12/03/15	12/03/15 PARTIAL C
61620-INSPECT	1500548	4416 CYNTHIA ST	C 1 INS	No Inspect	12/02/15	12/03/15	12/03/15 APPROVED

SEQUENCE: PROPERTY, RESOLUTION DATE, GROUP

D E T A I L

INC CODE: * - All
TASK CODE: * - ALL
STATUS: Closed

USER: * - All
GROUP: INS
PRIORITY: * - All
TYPE:

ORIGINATION: 0/00/0000 THRU 99/99/9999
DUE: 12/03/2015 THRU 12/03/2015
RESOLUTION: 0/00/0000 THRU 99/99/9999

=====
TASK # : 60379 DESCRIPTION: PARTIAL INSPECTION

TASK CODE: PARTIAL INSPECTION
STATUS: CLOSED
ORIGINATION DATE: 9/21/15
DUE DATE: 12/03/15
DURATION: 0.5

===== INCIDENT =====
PROJECT: 1502021
CODE: RES FRAMING
DESCRIPTION: RESIDENTIAL FRAMING INSPECTION
PROPERTY: 114 BELLAIRE CT

===== ASSIGNMENT =====

GROUP: INS
USER: w davidson
PRIORITY: 1
CONTACT: TIMES CONSTRUCTION
PROPERTY: 114 BELLAIRE CT

===== RESOLUTION =====
RESOLUTION CODE: PARTIAL FAILED
RESOLUTION DATE: 12/01/15
ACTION: Linked to Jump Tas
NEW TASK: PARTIAL REINSPECTION

===== NOTES =====

- TD BY WD
- LOOSE ANCHOR BOLT NUTS
- ANCHOR BOLT PLACED ON PLATE
- JOINTS
- STUD MISSING FROM 2ND FLOOR WALL
- BLOCKING MISSING BETWE
- EN STUDS IN SEVERAL LOCATIONS
- OVER-BORED STUD IN 2ND FLOOR LAUN
- DRY ROOM WALL

TASK # : 61514 DESCRIPTION: REINSPECTION

TASK CODE: REINSPECT

STATUS: CLOSED

ORIGINATION DATE: 11/24/15

DUE DATE: 12/03/15

DURATION: 0.5

===== INCIDENT =====

PROJECT: 1501979

CODE: ELE METER LOOP

DESCRIPTION: ELECTRIC METER LOOP & SERVICE INSPECTION

PROPERTY: 4416 CYNTHIA ST

===== ASSIGNMENT =====

GROUP: INS

USER: w davidson

PRIORITY: 1

CONTACT: SUPERIOR ELECTRIC

PROPERTY: 4416 CYNTHIA ST

===== RESOLUTION =====

RESOLUTION CODE: REINS FAILED

RESOLUTION DATE: 12/02/15

ACTION: Linked to Jump Tas

NEW TASK: REINSPECTION

===== NOTES =====

TD BY WD

ELECTRICAL DISCONNECT REQUIRED OUTSIDE

JOINTS

STUD MISSING FROM 2ND FLOOR WALL

BLOCKING MISSING BETWE

EN STUDS IN SEVERAL LOCATIONS

OVER-BORED STUD IN 2ND FLOOR LAUN

DRY ROOM WALL

TASK # : 61126 DESCRIPTION: PARTIAL INSPECTION

TASK CODE: PARTIAL INSPECTION

===== INCIDENT =====

STATUS: CLOSED

PROJECT: 1501661

ORIGINATION DATE: 11/02/15

CODE: RES FRAMING

DUE DATE: 12/03/15

DESCRIPTION: RESIDENTIAL FRAMING INSPECTION

DURATION: 0.5

PROPERTY: 5000 IMPERIAL ST

===== ASSIGNMENT =====

===== RESOLUTION =====

GROUP: INS

RESOLUTION CODE: PARTIAL FAILED

USER: w davidson

RESOLUTION DATE: 12/03/15

PRIORITY: 1

ACTION: Linked to Jump Tas

CONTACT: CMC III

NEW TASK: PARTIAL REINSPECTION

PROPERTY: 5000 IMPERIAL ST

===== NOTES =====

TD BY WD

FIRESTOP ALL ARCH WAYS TO SEPERATE HORIZONTAL & VERT

ICAL SPACES

TIGHTEN ANCHOR BOLTS

=====

TASK # : 61598 DESCRIPTION: INSPECT

TASK CODE: INSPECT
STATUS: CLOSED
ORIGINATION DATE: 12/02/15
DUE DATE: 12/03/15
DURATION: 0.5

===== INCIDENT =====
PROJECT: 1500652
CODE: A/C FINAL
DESCRIPTION: AC FINAL INSPECTION
PROPERTY: 5005 TAMARISK ST

===== ASSIGNMENT =====
GROUP: INS
USER: w davidson
PRIORITY: 1
CONTACT: DAVIS AC
PROPERTY: 5005 TAMARISK ST

===== RESOLUTION =====
RESOLUTION CODE: FAILED
RESOLUTION DATE: 12/03/15
ACTION: Linked to Jump Tas
NEW TASK: REINSPECTION

===== NOTES =====

TD BY WD
MAKE 2ND FLOOR ATTIC WALKWAY CONTINOUS
REMOVE TRASH
FROM 3RD FLOOR ATTIC