

Bonds for Better Bellaire 2016 Program

Spruce & N. Fifth Project Update

Week of May 20, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bissonnet to Cedar
- Continued removal and disposal of existing pavement
- Saw cut concrete pavement in preparation for the storm sewer system tie-in

Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities on N. Fifth from Bissonnet to Cedar
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet and continue with storm sewer installation north along Fifth St.



Week of May 13, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bellaire to Bissonnet
- Continued removal and disposal of existing pavement
- Contractor damaged a CenterPoint gas line at the corner of Bissonnet and Fifth St. while excavating for the waterline work. CenterPoint was notified by the contractor and responded with repair crews.

Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet and continue with storm sewer installation north along Fifth St.

Week of May 6, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bellaire to Bissonnet
- Saw cut concrete in preparation of excavating for the installation of the proposed waterline and storm sewer tie-in at Bissonnet
- Secured project in preparation for the severe weather

Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet

Week of April 29, 2019

- The contractor began installation of steel casing for proposed waterline pipe along fifth street from Bellaire to Bissonnet
- Contractor began installation of water line from Bellaire to Bissonnet
- Installed traffic control devices along Fifth Street

Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet

Week of April 22, 2019

- The contractor installed tree and inlet protection at various locations
- Contractor began receiving materials and excavating for the waterline installation
- The Engineer and Construction Manager are in the process of reviewing contractor submittals

Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet

Week of April 15, 2019

- The Contractor distributed Construction Notices to businesses and residents along Spruce & N. Fifth about the upcoming work
- The engineer and construction manager are reviewing contractor submittals

Upcoming Planned Work (Subject to Change)

- The contractor will begin setting up traffic control signage, storm water protection devices, and mobilizing to the work zone

Week of April 8, 2019

- Pre-construction meeting held on April 10, 2019. Contractor given Notice to Proceed beginning April 22, 2019

Upcoming Planned Work (Subject to Change)

- Contractor will begin handing out Construction Notices to businesses and residents along Spruce & N. Fifth next week