

# Bonds for Better Bellaire 2016 Program

## Spruce & N. Fifth Project Update

### Week of July 22, 2019

- Installed storm sewer pipe and inlet on the north side of the Fifth St and Cedar intersection
- Poured concrete sidewalks that were removed for the water line installation along Fifth St. between Bellaire Blvd and Bissonnet
- Began demolition of pavement along Fifth St. north of Spruce to accommodate storm sewer pipe installation

### Upcoming Planned Work (Subject to Change)

- Continue concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St



Storm Sewer Pipe & Inlet  
Installation on Fifth Street

### Week of July 15, 2019

- Completed connecting water service leads and all wet connections to the new water main
- Continued installing formwork and reinforcing along Fifth St. south of Bissonnet

### Upcoming Planned Work (Subject to Change)

- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St

### Week of July 8, 2019

- Continued installation of 30" reinforced concrete pipe for the storm sewer along Fifth St. from Bissonnet to Cedar
- Began connecting water service leads to the new water main

- Began installing formwork and reinforcing along Fifth St. south of Bissonnet

#### Upcoming Planned Work (Subject to Change)

- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St
- Continue transferring water services to the new water main along Fifth St

#### Week of July 1, 2019

- Continued installation of 30" reinforced concrete pipe for the storm sewer along Fifth St. from Bissonnet to Cedar
- Began pavement removal for continuing the storm sewer installation to the north side of Cedar St

#### Upcoming Planned Work (Subject to Change)

- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St

#### Week of June 24, 2019

- Continued installation of 30" reinforced concrete pipe for the storm sewer along Fifth St. from Bissonnet to Cedar
- Installed manholes along Fifth St. between Bissonnet and Cedar
- Sawcut pavement in preparation for continuing the storm sewer installation to the north side of Cedar St

#### Upcoming Planned Work (Subject to Change)

- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St

#### Week of June 17, 2019

- Began installation of 30" reinforced concrete pipe for the storm sewer along Fifth St. from Bissonnet to Cedar

#### Upcoming Planned Work (Subject to Change)

- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Continue installation of storm sewer pipe along Fifth St

#### Week of June 10, 2019

- Continued installation of the proposed 12" waterline pipe along Fifth Street from Cedar St to Spruce St.
- Continued removal and disposal of existing pavement

#### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities along N. Fifth from Cedar to north side of Spruce
- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork

- Receive delivery of storm sewer RCP and begin installation



Waterline Installation on N. Fifth Street

### Week of June 03, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Cedar St to Spruce St.
- Continued removal and disposal of existing pavement
- Contractor prepared site for upcoming rain

### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities along N. Fifth from Cedar to north side of Spruce
- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork
- Receive delivery of storm sewer RCP and begin installation

### Week of May 27, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bissonnet to north side of Cedar St.
- Installed proposed fire hydrant at the corner of Cedar and Fifth
- Continued removal and disposal of existing pavement

### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities along N. Fifth on the north side of Cedar
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet and continue with storm sewer installation north along Fifth St.
- Prepare for concrete pavement repair associated with waterline installation activities along Fifth St on the South side of Bissonnet by installing reinforcing and formwork

### Week of May 20, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bissonnet to Cedar
- Continued removal and disposal of existing pavement
- Saw cut concrete pavement in preparation for the storm sewer system tie-in

### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities on N. Fifth from Bissonnet to Cedar

- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet and continue with storm sewer installation north along Fifth St.



#### Week of May 13, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bellaire to Bissonnet
- Continued removal and disposal of existing pavement
- Contractor damaged a CenterPoint gas line at the corner of Bissonnet and Fifth St. while excavating for the waterline work. CenterPoint was notified by the contractor and responded with repair crews.

#### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet and continue with storm sewer installation north along Fifth St.

#### Week of May 6, 2019

- Continued installation of the proposed waterline pipe along Fifth Street from Bellaire to Bissonnet
- Saw cut concrete in preparation of excavating for the installation of the proposed waterline and storm sewer tie-in at Bissonnet
- Secured project in preparation for the severe weather

#### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet
- Begin proposed storm sewer tie-in at N. Fifth and Bissonnet

#### Week of April 29, 2019

- The contractor began installation of steel casing for proposed waterline pipe along fifth street from Bellaire to Bissonnet
- Contractor began installation of water line from Bellaire to Bissonnet
- Installed traffic control devices along Fifth Street

#### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet

### Week of April 22, 2019

- The contractor installed tree and inlet protection at various locations
- Contractor began receiving materials and excavating for the waterline installation
- The Engineer and Construction Manager are in the process of reviewing contractor submittals

#### Upcoming Planned Work (Subject to Change)

- Continue waterline installation related activities at N. Fifth and Bellaire/Bissonnet

### Week of April 15, 2019

- The Contractor distributed Construction Notices to businesses and residents along Spruce & N. Fifth about the upcoming work
- The engineer and construction manager are reviewing contractor submittals

#### Upcoming Planned Work (Subject to Change)

- The contractor will begin setting up traffic control signage, storm water protection devices, and mobilizing to the work zone

### Week of April 8, 2019

- Pre-construction meeting held on April 10, 2019. Contractor given Notice to Proceed beginning April 22, 2019

#### Upcoming Planned Work (Subject to Change)

- Contractor will begin handing out Construction Notices to businesses and residents along Spruce & N. Fifth next week